SBR No. 52/17-18
DATED 28-3-18

M. A. R. 57 (Rule 116)
Measurement Book

No. B

Serial No. Providing LED Lamps to Nevadala Venkatadri Layout 311814

Name of Work Surrounding area From Jn Ward No. 1 To

Name of Contractor of nature of Agency Technical manager VRCDL BBMP Bengaluru

Date of commencement of work UKT/SW-12/WO/000019/17-18 Dt. 2/3/2018

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
	2	3	4	5	6	7	8
	LED street light supply & LED street light Pressure die cast aluminium housing body with integral heat sink for both thermal & optical management. Driver with injection moulded polycarbonate material with IP66 protection. Inbuilt surge protection device 4kV. Input voltage range 90-305V AC. Power factor >0.95. Efficacy >120 lm/W. CCT 5500K. Duly tested & certified by ERTL as per IS 10322 (Part 5/Sec 3) 2012 & IS 16102 (Part 2/Sec 1) 2012. Make: Bajaj. Ref: Page No 311&0182 Item No 1.						
	LED Street light 90 Watts	165	nos	312.50	Rs.	19687.50	

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
2)	supplying and fixing ... mild steel (duty) M.S. tube bracket GI to 2nos. duty bent at suitable angle and fixing to duty bracket (recd 2x 60 watts floodlight tube (not incl cutting all opening to wall or RCC/ wall using suitable dash, bolts, nuts and using any suitable ceramic wire, using 32mm dia GI pipe	ok	4.5	mtr	893/-	-6	Cal 851
3)	wiring for lighting/ power circuit using 1mm² PVC insulated wire (red) threaded in untreated wire tube (run) & suitable in all floors concealed surface wiring		300	mtr	7.50	Pnt	2250/-

EE/ELE/Y/BR No. 52/17-18

M. A. R. 57 (Rule 116)
Measurement Book

No. B 311816

Serial No. ..... Dt. 28-3-18

Name of Work ..... From..... To.....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
	2	3	4	5	6	7	8
	DSC-A		2(	NIL	40444-	-G.	8494924/-
					Total M		2144477-00
	Add GPRS charges @ 2%				M		235892-47
					Total M		2380369-47

Assistant Executive Engineer (Ele)
BBMP, Bangalore

Details of 90 Watts CFL Street Lights

Construction of RCC M/s Govt School Road Venkatala.

Construction of RCC M/s Improvement of Public Service Centre Govt School Road Venkatala

EE/ELE/Y/BR.No. 52/17-18

Dt. 28-3-18

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Bill = 2380369=00						
	IT 2% 47607=00						
	SGST 1% 23804=00						
	CGST 1% 23804=00						
	HWC 1% 23804=00						
	CBFO.1% 2380=00						
	FSD 7.5% 178528=00						
	deductions = 299927=00						
	Cheque = 2080442=00						

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ ...PD 190 Hon Mayor grants...

ರೂ. 2380369=00 ಸ್ವೀಕರಿಸಿದೆ

ರೂ. 2080442=00 ಬಿಲ್ಲು ಮಂಜೂರಾಗಿದೆ

ರೂ. 299927=00 ಮುರಿದುಕೊಳ್ಳಲು ಆದೇಶಿಸಿದೆ.

ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು ಕಾ.ಪಾ.ಅ(ವಿ) ಯಲಹಂಕ ವಲಯ